

**De La Salle Phasing Plan
Construction Timeline**

*** REVISED 7/23/20***

Start	Finish	Phase	Title	Description
7/29/2020	8/26/2020	1A	Church Renovation	Prepare new space for SVDP in NW corner of church. Create storage in chapel and church
7/29/2020	9/29/2021	1A	Red Fence	For construction staging, red fencing will be put up around former community garden space, as well as east end of school building
7/29/2020	8/31/2020	1A	Parish Parking	Existing parking area will remain intact for this period
9/1/2020	9/29/2021	1A	Parish Parking	21 available parking spaces during construction
7/29/2020	8/24/2020	1A	SVDP Ramp	Ramp will remain available for use until pantry move
8/27/2020	8/31/2020	1A	SVDP Pantry Move	Move out of old space and into new
7/29/2020	9/30/2020	1B	New Parish Office	Convert Parish Center into new Parish Offices and Meeting Room
10/1/2020	10/8/2020	1B	Office Move	Parish offices are moved into new space
7/29/2020	5/25/2020	2	Renovate School Bldg	All renovations on the school building
9/2/2020	9/29/2021	3A	Construct Commons	Construction on commons, kitchen, and related rooms
9/2/2020	9/29/2021	3B	Construct Gymnasium	Construction of new gym, and related rooms
9/2/2020	9/29/2021	3A-B	Red Fence	Red fence perimeter around entire construction area: staging, school, old gym, new commons, new gym
9/2/2020	9/29/2021	3A-B	Pedestrian Path	Paved pedestrian path from Killingsworth driveway to church entry, along red fence
9/2/2020	9/29/2021	3A-B	Construction Parking	21 total parking slots available: 7 outside north church entry=available all days, 14 along Killingsworth driveway=available Sat evening, Sun morning;
9/2/2020	9/29/2021	3A-B	One Way In/Out	Enter from 42nd Ave; leave via Killingsworth; signs will be posted
10/1/2020	1/7/2021	3A-B	Emerson Sidewalk Closed	Sidewalk closed for roof work. Parking remains available on Emerson.
8/26/2020	4/12/2021	4	Renovate Old Gym	Convert old gym + old kitchen into science labs
8/26/2020	4/12/2021	4	Renovate Rooms 2 and 3	Convert for DLS use